

Tel. 2-8835

71 Hillman St.

#27582

September 29, 1967

Dora M. Tetreault

N. S. Whitelock Street

W. x Mt. Pleasant St.

Please install 1" copper service to supply
cottage. Main to be extended. Meter: inside
cellar wall. \$.50

MEASURE OF 1" CURB STOP:

W X W LINE MT. PLEASANT ST.	530.6
S X N LINE WHITELOCK ST.	7.9
S X S LINE METER BOX	10.2

THE MAIN IS 32 FT. S X N LINE
WORK DONE OCT. 23, 1967

35 ft. by City, 32 ft. of 1" outside, 3 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use.	\$
2-1" meter couplings	\$
Moto Crane 1 hr.	\$
Massey Ferguson Loader 1 hr.	\$

Street cut 22' X 2 $\frac{1}{2}$ ' Sand and oil S. S.
Side walk cut 8' X 2' Dirt N. S.

All copper tubing supplied by Water Dept.