

Tel. 2-0989

1498 Acush. Ave.

October 6, 1967

Theresa M. Deneault

#27587

S. S. Winston St., E. X Bartlett St
Please install 1" copper service to supply
ranch house. Lay with drain. Meter inside
cellar wall. Lot 5.

MEASURE OF 1" CURB STOP:

E X E LINE BARTLETT ST. 452.0
N X S LINE WINSTON ST. 5.0
E X W LINE HOUSE 4.0
N X N LINE HOUSE 26.3

THE MAIN IS 14 FT. N X S LINE.
WORK DONE DEC. 8, 1967

Laid with drain.

38 ft. of 1" cop. by owner, 14 ft. outside, 24 ft. inside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use.	\$
Massey Ferguson Loader (backfilling (2 hrs..	\$
Ingersoll Rand Comp. $\frac{1}{2}$ hr.	\$
2-1" meter couplings	\$

All copper tubing supplied by owner.