

Tel. 9-6159

October 19, 1967

#27591

Philip A. Camire

E. S. Bismark St. N. x Manila St.

Please install 1" copper service to supply
ranch home. Will notify when ready. Meter:
in existing box with Ser. 26546.

Measure of 1" CURB STOP

E X E LINE ACUSHNET AVE.	186.6
S X N LINE MANILA ST.	8.2
S X S LINE METER BOX	.5
W X E LINE METER BOX	.8

THE MAIN IS 32 FT. N X S LINE MANILA ST.
WORK DONE Nov. 29, 1967

34 ft. of 1" cop. by owner, 32 ft. outside, 2 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom .	\$
Carting	\$
Mueller B-100 Tapping machine use	\$
Ingersoll Rand Comp. 1 hr.	\$
Massey Ferguson Loader 2 hrs.	\$
Street cut 22' X 2½' Warrenite S. S.	
Side walk cut 10' X 2½' Dirt N. S.	
2-1" meter couplings	\$
All copper tubing supplied by owner.	

881 1 2 . 70