

Tel. 2-0849

105 Collette St.

October 23, 1967

#27592

Manuel Resendes

W.S. Prescott St., S. x Holy oke S

Please install 1" copper service to supply
bungalow. Lay with drain. Meter - inside
cellar wall.

MEASURE OF 1" CURB STOP:

S X S LINE HOLYOKE ST.	105.9
E X W LINE PRESCOTT ST.	7.4
S X N LINE HOUSE	18.4
E X E LINE HOUSE	31.4

THE MAIN IS 18 FT. E X W LINE

WORK DONE DEC. 8, 1967

LAIID WITH DRAIN.

44 ft. of 1" cop. by owner, 18 ft. outside, 26 ft. inside.
 Labor \$
 1-1" corp. tap. Mueller \$
 1-1" curb stop. Mueller \$
 1- Buffalo stop box. Complete long bottom \$
 Carting \$
 Mueller tapping machine use \$
 2-1" meter couplings \$
 Massey Ferguson Loader (backfilling) . .2.hrs. . \$

All copper tubing supplied by owner.