

Tel. 5-4217

Ronald Dumas
618 Church St.

#27593

October 24, 1967

Ronald Dumas

N.S. Cummington St., W.x MetCalf St.

Please install 1" copper service to supply
bungalow. Lay with drain. Meter - inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE METCALF ST.	206.0
S X N LINE CUMMINGTON ST.	6.2
W X E LINE HOUSE	19.5
S X S LINE HOUSE	30.0

THE MAIN IS 36 FT. S X N LINE

WORK DONE DEC. 8, 14. 1967

PARTLY LAID WITH DRAIN.

63 ft. of 1" cop.	60 ft. by owner, 3 ft. by City	
36 ft. outside,	27 ft. inside	\$
Labor		\$
1-1" corp. tap.	Mueller	\$
1-1" curb stop.	Mueller	\$
1- Caldwell stop box.	Complete long bottom . . .	\$
Carting		\$
D-4 Tapping machine use		\$
1-8" X 1" Dresser service saddle		\$
2-1" meter coupling		\$
1-1" cop. to cop. coupling		\$
Ingersoll Band $\frac{1}{2}$ hr.		\$
Oliver Loader 2 hrs.		\$
Massey Ferguson Loader 1 hr.		\$
Street cut 8' X 2' Warrenite S. S.		
1-1" cop; to cop. coupling is 3 ft. N X Main.		
60 ft. of 1" copper by owner, 3 ft. by Water Dept.		