

Tel. 3-2965

35 Burns St.

October 30, 1967

#27595

Norman Alberts

S. S. Carroll St., W. x Burns St.

Please install 1" copper service to supply
ranch house. On existing main. Lay with drain
if possible. Meter: inside cellar wall. \$.20

MEASURE OF 1" CURB STOP:

W X W LINE BURNS ST.	99.1
N X S LINE CARROLL ST.	7.7
W X E LINE HOUSE	2.1
N X N LINE HOUSE	32.0

THE MAIN IS 18 FT. N X S LINE

WORK DONE NOV. 21, 1967

NOT LAID WITH DRAIN. BUT STREET DEPT. HAD THIS DUG OUT.

46 ft. of 1" cop. by owner, 18 ft. outside, 28 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom . .	\$
Carting	\$
1-6" X 1" Dresser service saddle	\$
D- 4 Tapping machine use	\$
2-1" meter couplings	\$
Massey Ferguson (backfilled) 1 hr.	\$

All copper tubing supplied by owner.
 Street Dept. had this all dug out.