

Tel. 5-1391

Send bill: D.W. White Cons

#27601

November 2, 1967

867 Middle Rd.

Roger G. Maynard

Acushnet, Mass.

N.S. #29 Tarkiln Hill Rd.

W. x Mill Road

Please install 1" copper service to supply
rest home. Replaces 5/8" Ser. #11313 to be
discontinued.

MEASURE OF 1" CURB STOP:

W X W LINE MILL RD.	101.1
S X N LINE TARKILN RD.	7.4
E X E LINE HOUSE	3.6
S X S LINE HOUSE	12.2

THE MAIN IS 42 FT. S X N LINE.

WORK DONE NOV. 16, 1967

THIS SERVICE LAID IN SAME TRENCH AS SER. #27600-6" F.S.

71 ft. of 1" cop. by City, 42 ft. outside, 29 ft. inside	
Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Caldwell stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$

All copper tubing supplied by Water Dept.