

Tele. 7-0711 Ext. 219

Park Dept.

Rest Rooms Nov. 2, 1967

House N.B. Park Dept. (H.J. Wareing)

Hazelwood Park

1" COPPER SERVICE TO SUPPLY REST ROOMS

E X HYDRANT 12.5

S X HYDRANT 5.1

E X E LINE HOUSE 47.5

THIS WAS DONE WITH THE NEW 6" CEMENT ASBESTOS
MAIN. SER.# 27604-6"

WORK DONE OCT. 30, 1967

10 ft. of 3/4" cop; 6 ft. by City, 4 ft. outside 6 inside
Labor

Labor

1-3/4" corp. stop. Red Hed.

1- 3/4" curb stop. Mueller

1- Caldwell stop box. Complete long bottom

Carting

D - 4 Tapping machine use

1- lb. wiping solder

Oliver Loader 1 hr.

1- 6" X 3/4" Dresser Service Saddle.

No. cuts. Done with main pipe service.