

1 Bedford St.

November 6, 1967

#27610

Richard J. Cruz

N.S. #3 Bedford St., W.xAcush. Ave.

Please install $3/4$ " copper service to supply restaurant. To replace $5/8$ " Ser. #6132 to be discontinued. Meter: inside building.

MEASURE OF $3/4$ " CURB STOP:

W X W LINE ACUSHNET AVE.	49.0
S X N LINE BEDFORD ST.	6.4
W X E LINE HOUSE	9.6
S X S LINE HOUSE	14.0

THE MAIN IS 26 ft. S X N LINE

WORK DONE NOV. 28, 1967

36 ft. of 3/4" cop. by City, 26 ft. outside, 10 ft. insid	
Labor	\$
1- 3/4" corp. tap. Red Hed	\$
1- 3/4" curb stop Mueller	\$
1- Caldwell stop box. Complete long bottom . . .	\$
Carting	\$
Mueller tapping machine use	\$
2- 3/4" meter couplings	\$
Massey Ferguson Loader 1 hr.	\$
Ingersoll Rand Comp. 1 hr.	\$

Side walk out 7' X 2' Slate(replaced) N. S.
 Street out 5' X 2' Warrenite S. S.

All copper tubing supplied by New Bedford Water Dept.