

Tel. 763-2716 Nov. 16, 1967 Snipatuit Rd.
#27614 Abel J. Pimental Rochester, Mass.
N.S. Branscomb St., W. x Orleans
St.

Please install 1" copper service to supply
bungalow. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE ORLEANS ST.	240.6
S X N LINE BRANSCOMB ST.	7.7
W X E LINE HOUSE	10.3
S X S LINE HOUSE	22.5

THE MAIN IS 32 FT. S X N LINE
WORK DONE DEC. 16, 1967

PARTLY LAID WITH DRAIN.

52 ft. of 1" cop. by owner, 32 ft. outside, 20 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Buffalo stop box. Complete long bottom . . .
 Carting
 Mueller tapping machine use
 2-1" meter couplings
 #125 Comp. 1 hr.
 Oliver Loader 3 hrs.

Street cut 7' X2' Warrenite S. S.