

#27621

Paul G. Cline
November 21, 1967 1125 County St.
The Edison Corp./Henry R. Keene,
Pres.

460

E. S. Duchaine Blvd.
S. x Theodore Rice Blvd.

Please install 2" copper service to supply
building. Meter - inside building.

MEASURE OF 2" CURB STOP:

S X 3RD. HYDRANT, S X THEODORE RICE BLVD.	257.2
W X E LINE DUCHAINE BLVD.	24.9
S X S LINE BLDG.	12.9
W X W LINE BLDG.	74.9

THE MAIN IS 27 FT. W X E LINE
WORK DONE DEC. 28, 1967

40 ft. of 2" copper tubing, .27 ft. outside. 13.'ins.
 Labor
 1-2" corp. tap. Mueller
 1-2" curb stop. Mueller O' ri-seal
 1- Caldwell stop box. Complete. (R-144)
 Well back tapping machine use
 Massey Ferguson Loader 2 hrs.
 Carting

ALL COPPER TUBING SUPPLIED BY OWNER.

Contractor will maintain all cuts.