

Tel. 3-7500

82 Chancery St.

#27622

November 24, 1967

Lloyd M. Marder

N. S. Sylvester St.

W. x Chancery St.

Please install 1" copper service to supply
ranch style house. Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE CHANCERY ST. 142.5

S X N LINE SYLVESTER ST. 7.5

E X W LINE HOUSE 6.5

S X S LINE HOUSE 25.6

THE MAIN IS 26 FT. S X N LINE

WORK DONE DEC. 1, 1967

PARTLY LAID WITH DRAIN.

47 ft. of 1" cop. by owner, 26 ft. outside, 21 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" CURB STOP. Mueller
 1- Caldwell stop box. Complete long bottom .
 Carting
 Mueller tapping machine use.
 2-1" meter couplings
 Massey Ferguson Loader 2 hrs.
 Inger soll Rand Comp. 1 hr.
 Street cut 20' X 2 $\frac{1}{2}$ ' Warrenite S. S.

All copper tubing supplied by owner.