

Tel. 3-7597

164 Richmond St.

November 28, 1967

#27623

John J. Silva, Jr.

N. S. Lucy St., W. x Bartlett St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE BARTLETT ST.	136.7
S X N LINE LUCY ST.	6.4
E X W LINE HOUSE	2.0
S X S LINE HOUSE	26.4

THE MAIN IS 36 FT. S X N LINE
WORK DONE DEC. 12, 14, 1967

PARTLY LAID WITH DRAIN.

1-1" cop. to cop. coupling is 15 ft. N X Main.)

56 ft. of 1" cop. 41 ft. by owner, 15 ft. by City
 36 ft. outside, 20 ft. inside
 Labor
 1-1" corp. tap. Mueller
 1-1" curb stop. Mueller
 1- Calwell stop box. Complete long bottom . .
 Carting
 Mueller tapping machine use
 2-1" meter couplings
 1-1" cop. to cop. coupling
 Ingersoll Band Comp. $\frac{1}{2}$ hr.
 Massey Ferguson Loader 2 hrs.
 Oliver Loader 1 hr.
 1-1" cop. to cop. coupling is 15 ft. n X main.
 Street cut 7' X 2' Warrenite S. S.
 41 ft. of 1" copper tubing by owner.
 15 ft. of 1" copper tubing by Water Dept.