

Raoul LePage
3861 Ravena Dr.
Royal Oak, Mich.

November 30, 1967

#27625

Raoul LePage/by Henry J. Valois
SE cor. Lucy St. & Barnard St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

E X E LINE BARNARD ST.	54.2
N X S LINE LUCY ST.	6.7
E X W LINE HOUSE	2.8
N X N LINE HOUSE	26.5

THE MAIN IS 14 FT. N X S LINE

WORK DONE DEC. 12, 1967

LAID WITH DRAIN.

37 ft. of 1" cop. by owner, 14 ft. outside, 23 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long botttom . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Massey Ferguson Loader (Backfilling) . 2 hrs. \$

Ingersoll Rand Comp. $\frac{1}{2}$ hrs. . . .

All copper tubing by owner.