

Tel. 4-8862 (son)

511 R So. Second

3-4661

December 5, 1967

#27630

Francisco Da Silva

E. S. #28½ Acushnet Ave.

S. x Delano St.

Please install 3/4" copper service to supply cottage. To replace 5/8" Ser. #7986 to be discontinued. Will notify when ready. Meter: inside cellar wall.

MEASURE OF 3/4" CURBS TOP:

N X N LINE DELANO ST. 139.2

W X E LINE ACUSHNET AVE. 7.0

N X S LINE HOUSE 9.4

W X W LINE HOUSE 77.5

THE MAIN IS 26 FT. W X E LINE

WORK DONE JULY 12, 1968

PARTLY LAID SITH DRAIN.

99 ft. of 3/4" cop. by owner, 26 ft. outside, 73 ft. ins.

Labor \$

1-3/4" corporation . Red Hed \$

1-3/4" curb stop. Mueller \$

1 - Buffalo stop box. Complete long bottom . . \$

Carting \$

2-3/4" meter couplings \$

Mueller tapping machine use \$

Massey Ferguson Loader 2 hrs. \$

#125 Comp. 2 hrs. \$

Street cut 6' X 2 1/2' Warrenite W. S. Acushnet Ave.