

#27633

December 11, 1967

Joseph Maserolle

W.S. #8 Linden Court

N. X Ashland Place

Please install  $3/4"$  copper service to supply

cottage. To replace  $5/8"$  Ser. #4348, this  
service will be discontinued. Meter: Inside  
cellar wall.

MEASURE OF  $3/4"$  CURB STOP:

N X N LINE ASHLAND PLACE  
EX W LINE LINDEN COURT  
1.0 66.4

N X S LINE HOUSE  
9.9

EX R LINE HOUSE  
3.1

THE MAIN IS 82FT. EX W LINE  
WORK DONE DEC. 15, 1967

20 ft. of 3/4" cop. by owner. 8 ft. outside, 12 ft. inside  
Labor . . . . .  
1- 3/4" corps tap. Red Hed . . . . .  
1- 3/4" curb stop. Mueller . . . . .  
1- Buffalo stop box. Complete long bottom . . .  
2-1" meter couplings . . . . .  
Oliver Loader 1 hr. . . . .  
Ingersoll Rand comp. 1 hr. . . . .  
Carting . . . . .  
Street cut 7' X 2' Warrenite W. S.  
Mueller tapping machine use . . . . .  
All copper tubing supplied by owner.