

Tel. 5-5637

361 Shaw St.

(signed) August 2, 1968

(applied) December 11, 1967

#27635-1" Wilfred J. Valliere
W. S. Lawrence St.
N. x Tarkiln Hill Rd.

Please install 1" copper service to supply
two-level house. Meter: inside cellar wall.
Main to be extended. \$.50 + rates.

MEASURE OF 1" CURB STOP:

N X N LINE TARKILN HILL RD.

135.7

E X W LINE LAWRENCE ST.

5.7

N X N LINE HOUSE

1.6

E X E LINE HOUSE

30.9

THE MAIN IS 18 FT. E X W LINE

WORK DONE AUG. 13, 1968

1274
✓

71 ft. of 1" cop. by owner, 18 ft. outside, 53 ft. ins.	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
Moto Crane 1 hr.	\$
Street cut 4' X 2 $\frac{1}{2}$ ' Sand and Oil W. S.	
Side walk cut 8' X 2 $\frac{1}{2}$ ' Dirt W. S.	