

Tel. 5-0282

4371 Acush. Ave.

#27636

#1033

December 11, 1967

Paul W. Keuchler, Jr.

N. S. Meadow St.

E. x Morton Ave.

Please install 1" copper service to supply cottage. Will notify when ready. Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

E X E LINE MORTON AVE.	133.0
S X N LINE MEADOW ST.	6.0
W X E LINE HOUSE	11.9
S X S LINE HOUSE	45.0

THE MAIN IS 32 FT. S X N LINE
WORK DONE DEC. 18, 1967

72 ft. of 1" cop. by owner, 32 ft. outside, 40 ft. inside

Labor	\$
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . . .	\$
Mueller tapping machine use	\$
Carting	\$
2-1" meter couplings	\$
#125 Comp. $\frac{1}{2}$ hr.	\$
Oliver loader 4 hrs.	\$

Street out 8' X 2' Dirt S. S.

Side walk out 8' X 2' Dirt N. B.