

Tel. 3-9240

99 Nelson St.

#27639

December 12, 1967

Antone Amaral, Jr.

1539

W. S. Padanaram Ave.

S. x Cove Road

Please install 1" copper service to supply bungalow. Lay with drain. Meter: inside cellar wall. Copper in cellar of house.

MEASURE OF 1" CURB STOP:

S X S LINE COVE RD.	530.0
E X W LINE PADANARAM AVE.	6.3
S X N LINE HOUSE	15.5
E X E LINE HOUSE	24.0

THE MAIN IS 20 FT. E X W LINE

WORK DONE DEC. 19, 1967

LAI D WITH DRAIN.

41 ft. of 1" by owner, 20 ft. outside, 21 ft. inside	
1-1" corp. tap. Mueller	\$
1-1" curb stop. Mueller	\$
Labor	\$
1- Buffalo stop box. Complete long bottom .	\$
Mueller tapping machine use	\$
Carting	\$
2-1" meter couplings	\$
Oliver Loader 2 hrs.	\$