

Tel. 6-1938

Box A-985

#27641

December 15, 1967

Aime' Fouquette

W. S. Agnes St. (E)

S. x Phillips Rd.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall. Lot 21

MEASURE OF 1" CURB STOP:

S X S LINE PHILLIPS RD.	180.4
E X W LINE AGNES ST.	5.0
S X N LINE HOUSE	21.8
E X E LINE HOUSE	27.4

THE MAIN IS 14 FT. E X W LINE

WORK DONE MAY 23, 1968

LAI D WITH DRAIN.

34 ft. of 1" cop. by owner, 14 ft. outside, 20 ft. insid	
Labor	\$
1-1" corporation, Mueller	\$
1-1" curb stop. Mueller	\$
1-Buffalo stop box. Complete long bottom . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" meter couplings	\$
Oliver Loader 1 hr.	\$
Ingersoll Rand Comp. $2\frac{1}{2}$ hrs.	\$