

Tel: 6-1938

Box A-985

December 15, 1967

#27642

Aime' Fouquette

W. S. Agnes St. (E)

S. x Phillips Rd.

Please install 1" copper Service to supply
Cape Cod. Lay with drain. Meter: inside
cellar wall. Lot 22.

MEASURE OF 1" CURB STOP:

S X S LINE PHILLIPS RD. 249.6

E X W LINE AGNES ST. 5.0

S X N LINE HOUSE 14.8

E X E LINE HOUSE 28.4

THE MAIN IS 14 FT. E X W LINE
WORK DONE MAY 23, 1968

LAIID WITH DRAIN.

40.4 ft. by owner, 14 ft. outside, 1" cop. , 26.4 ft. in	
Labor	\$
1-1" corporation, Mueller	\$
1-1" curb stop. Mueller	\$
1-Buffalo stop box. Complete long bottom . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" meter couplings	\$
Oliver Loader 1 hr.	\$
Ingersoll Rand Comp. $\frac{1}{2}$ hr.	\$