

Tel. 6-1938

Box A-985

#27643

December 15, 1967

Aime' Fouquette

E. S. Agnes St. (E)

S. x Phillips Rd.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall. Lot 19.

MEASURE OF 1" curb stop;

S X S LINE PHILLIPS RD. 215.7

W X E LINE AGNES ST. 6.0

S X N LINE HOUSE 3.1

W X W LINE HOUSE 29.0

THE MAIN IS 36 FT. W X E LINE

WORK DONE MARCH 21, 22, 1968

60 ft. of 1" cop. by owner, 36 ft. outside, 24 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom . . . \$

Carting \$

1-8" X 1" Dresser Service Saddle \$

D-4 Drilling machine use \$

2-1" meter couplings \$

Massey Ferguson Loader 3 hrs. \$

#250 Comp. 1 hr. \$

Street cut 28' X 2' Dirt W. S.

Side walk cut 8' X 2' Dirt E. S.