

Tel. 6-1938

Box A-985

#27644

December 15, 1967

Aime' Fouquette

N. W. cor. Agnes St. (E)

& Agnes St. (S)

Please install 1" copper service to supply
Cape Cod (1½ story). Lay with drain. Meter:
inside cellar wall. Lot 25

MEASURE OF 1" CURB STOP:

N X N LINE OF AGNES ST. (S) 67.9

E X W LINE OF AGNES ST. (E) 5.0

N X S LINE HOUSE 8.7

E X E LINE OF HOUSE 28.7

THE MAIN IS 14 FT. E XW LINE

WORK DONE MAY 23, 1968

LAID WITH DRAIN.

39.7 ft. of 1" cop. by owner, 14 ft. outside, 25.7 ft. inside

Labor	\$
1-1" corporation, Mueller	\$
1-1" curbstop. Mueller	\$
1- Buffalo stop box. Complete long bottom .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" metercouplings	\$
Oliver Loader 1 hr.	\$
Ingersoll Comp. $\frac{1}{2}$ hr.	\$