

Tel. 6-1938

Box A-985

#27646

December 15, 1967

Aime' Fouquette

S. S. Staron St., E. x Church St.

Please install 1" copper service to supply
raised ranch. Lay with drain. Meter: inside
boiler room. Lot 7.

MEASURE OF 1" CURB STOP:

E X E LINE CHURCH ST.	100.0
N X S LINE STARON ST.	7.6
W X E LINE HOUSE	16.2
N X N LINE HOUSE	36.0

THE MAIN IS 17 FT. N X S LINE
WORK DONE MARCH 21, 1968

49 ft. of 1" cop. by owner, 17 ft. outside, 32 ft. ins.	
Labor	\$
1 -1" corp. tap. Mueller	\$
1 - 1" CURB STOP. Mueller	\$
1 - Buffalo stop box. Complete long bottom	\$
Carting	\$
1-8" X 1" DRESSER Service Saddle	\$
D - 4 Tapping machine use	\$
Oliver Loader 2 hrs.	\$
#250 Comp. 1 hr.	\$
Street cut 10' X 2 $\frac{1}{2}$ ' Warrenite S. S.	
side walk out 6' X 2 $\frac{1}{2}$ ' Dirt S. S.	
2-1" meter couplings	\$