

rel. 6-5127

#27648

December 19, 1967

Antone M. Alphonse

W.S. #893 So. Water St.

N. x Delano St.

P.O. Box 310

10 Ball St.

Fairhaven, Mass.

Please install $3/4$ " copper service to supply store. To replace $5/8$ " Ser. #7385 to be discontinued. Meter: inside cellar wall.

MEASURE OF $3/4$ " CURB STOP:

N X N LINE DELANO ST. 139.5

E X W LINE SO. WATER ST. 6.5

S X N LINE HOUSE 7.5

E X E LINE HOUSE 5.6

THE MAIN IS 14 FT. E X W LINE
WORK DONE FEB. 1, 1968

*11-10-83
never
paid*

18 ft. - 3/4" cop. by owner 14 ft. outside, 4 ft. inside
 Labor
 1- 3/4" corp. tap. Red Hed
 1- 3/4" curb stop. Mueller
 1- Buffalo stop box. Complete long bottom .
 Mueller tapping machine use.
 2- 3/4" meter couplings
 #125 comp. 2 hrs.

Street cut 6' X 4' Warrenite W. S.
 Side walk cut 10' X 5' Cement W. S.