

Tel. 5-1523

259 Hathaway Rd
Acushnet, Mass.

#27649

December 27, 1967

Gerard A. McCra

St.

E. S. Seabury St., N. xIrvington

Please install 1" copper service to supply
1½ story Cape Cottage. Main to be extended.
Meter: inside cellar wall. \$.50. Assessment to
be paid in full.

MEASURE OF 1" CURB STOP:

N X N LINE IRVINGTON ST. 240.0

W X E LINE SEABURY ST. 8.2

S X N LINE HOUSE 2.0

W X W LINE HOUSE 23.9

THE MAIN IS 32 FT. W X E LINE

WORK DONE APRIL 15, 1968

(Tapped 5 ft. N X Terminus, N X N LINE IRVINGTON 235 FT.)

53 ft. of 1" cop. by owner, 32 ft. outside, 21 ft. inside

Labor \$

1-1" corp. tap. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom. . . \$

Carting \$

1-6" X1" Dresser Service Saddle \$

D-4 Tapping machine use \$

2-1" meter couplings \$

Ingersoll Band Comp. 1 hr. \$

Lorain Moto Crane 2 hrs. \$

Oliver Loader 1 hr. \$

Street cut 24' X 2' Warrenite W. S.

Oliver Loader 8' X 2' Dirt E. S.