

Tel. 5-9696
3-8672

6 Raymond St.
Fairhaven, Mass.

#27656

February 5, 1968

Richard D. Amaral

E. S. Hawes St., S. x Lynn St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall. (1" coupling, 7 ft. E X Main.)

MEASURE OF 1" CURB STOP:

S X S LINE LYNN ST.	133.8
W X E LINE HAWES ST.	9.7
N X S LINE HOUSE	19.3
W X W LINE HOUSE	30.0

THE MAIN IS 32 FT. W X E LINE

May 10, 1968
WORK DONE MAY 14, 1968
PARTLY LAID WITH DRAIN.

55 ft. of 1" cop. by owner, 32 ft. outside, 23 ft. inside
 Labor
 1-1" corporation, Mueller
 1-1" curb stop. Mueller
 1-Buffalo stop box. Complete long bottom . . .
 Carting
 Mueller tapping machine use
 2-1" meter couplings
 Oliver Loader 3 hrs.
 #125 Comp. 1 hr.
 Street cut 8' X 2' Warrenite W. S.