

Tel. 4-7361

4 Hill St.

February 21, 1968

Fairhaven, Mass.

#27661

Janet R. Labarge

NW cor. Cummington & Metcalf Sts.

Please install 1" copper service to supply
Garrison home. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE METCALF ST. 57.2

S X N LINE CUMMINGTON ST. 5.6

E X W LINE HOUSE 4.2

S X S LINE HOUSE 28.0

THE MAIN IS 36 FT. S X N LINE

WORK DONE MAY 14, 1968

PARTLY LAID WITH DRAIN.

1-1" cop. to cop. coupling is 3 ft. S X Foundation)

64 ft. of 1" cop. by owner, 36 ft. outside, 28 ft. ins.	
Labor	\$
1-1" corporation, Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom .	\$
Carting	\$
2-1" meter couplings	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Tapping machine use	\$
1-1" cop. to cop. coupling	\$
Oliver Loader 3 hrs.	\$
Ingersoll Rand Comp. 1 hr.	\$
Street cut 7' X 2' Sand and Oil	