

Tel. 3-6478

570 Hathaway Rd.

February 26, 1968

#27662

Paul E. Rauch

147

W. S. Rowe St., S. x Sawyer St.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

S X S LINE SAWYER ST. 214.3

E X W LINE ROWE ST. 1.0

N X S LINE HOUSE 1.5

E X E LINE HOUSE 20.9

THE MAIN IS 6 FT. E X W LINE

WORK DONE MARCH 21, 1968

Partly dug by owner inside property line.)

29 ft. of 1" cop. by owner, 6 ft. outside, 23 ft. inside

Labor \$

1-1" corp. tap.. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom . \$

Carting \$

2 - 1" meter couplings \$

1 - 6" X 1" Dresser Service Saddle \$

D - 4 Tapping machine use \$

Massey Ferguson Loader 2 hrs. \$

Ingersoll Rand Comp. $\frac{1}{2}$ hr. \$

Street cut 6' X 2' Dirt W. S.