

c/o E. J. Harrington
205 Masonic Bldg.

Tel. 2-6120

#27672

March 21, 1968
Robert L. Barbour
N.S. #29 Edward St.
W. x Dartmouth St.

Please install $3/4$ " copper service to supply
cottage. To replace $5/8$ " Ser. 16130 to be dis-
continued. Meter: inside cellar wall.

MEASURE OF $3/4$ " CURB STOP:

W X W LINE DARTMOUTH ST.	301.6
S X N LINE EDWARD ST.	7.0
E X W LINE HOUSE	6.6
S X S LINE HOUSE	22.0

THE MAIN IS 26 FT. S X N LINE
WORK DONE MARCH 27, 1968

41 ft. of 3/4" cop. by owner, 26 ft. outside, 15 ft. ins.	
Labor	\$
1-3/4" corp. tap. Red Hed	\$
1-3/4" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2- 3/4" meter couplings	\$
Ingersoll Rand Comp. 1 hr.	\$
Massey Ferguson Loader 2 hrs.	\$
Street cut 6' X 2' Warrenite S. S.,	
Side walk cut 8' X 2' Cement N.S.	