

93 Jarry St.

March 26, 1968

#27675

Mary R. Amaral

#40

E.S. Maywood St.

N. x Irvington St.

Please install 1" copper service to supply
Cape Cod cottage. Lay with drain. Meter:
inside cellar wall.

MEASURE OF 1" CURB STOP:

N X N LINE IRVINGTON ST.	429.0
W X E LINE MAYWOOD ST.	8.0
N X S LINE HOUSE	16.6
W X W LINE HOUSE	23.4

THE MAIN IS 32 FT. W X E LINE

WORK DONE MAY 20, 1968

PARTLY LAID WITH DRAIN.

50 ft. of 1" cop. by owner, 32 ft. outside, 18 ft. inside	
Labor.	\$
1-1" corporation, Mueller	\$
1-1" curb stop. Mueller	\$
1-Buffalo stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
Oliver Loader 2 hrs.	\$
#125 Comp. 1 hr.	\$
Street cut 7' X 2' Warrenite W. S.	