

30 Hollyhock St.

April 2, 1968

#27678

Octavio Senra

SE cor. Acushnet Ave. & Central Ave.

Please install 1" copper service to supply store. Lay with drain. Meter: inside building on floor.

MEASURE OF 1" CURB STOP:

E X E LINE ACUSHNET AVE.	22.4
N X S LINE CENTRAL AVE.	6.0
W X E LINE HOUSE	5.4
N X N LINE HOUSE	19.2

THE MAIN IS 18 FT. N X S LINE

WORK DONE JUNE 14, 1968

PARTLY LAID WITH DRAIN.

35 ft. of 1" cop. by owner, 18 ft. outside, 17 ft. inside	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
#125 Comp. $\frac{1}{2}$ hr.	\$
Oliver Loader 2 hrs.	\$
Street cut 6' X 2' Warrenite S. S. Central Ave.	