

Tel. 3-0473

247 County St.

#27681

April 18, 1968

Alfred J. Deneault

W. S. Myrtle St.

N. x Van Buren St.

Please install 4" C.L.C.I. service to supply
laundry. Meter: inside building. On existing
main. \$.50.

MEASURE OF 4" TAPPING GATE VALVE:

N X N LINE VAN BUREN ST. 338.2

E X W LINE MYRTLE ST. 16.0

WORK DONE JUNE 5, 6, 7, 1968

THE MAIN IS 18 FT. E X W LINE

54.9 ft. of 4" Cast iron C. L. Pipe	\$
Labor	\$
1-4" A.P. Smith O*Ring Tapping Gate Valve . . .	\$
1-8" X 8" X 4" A.P. Smith Tapping Sleeve . . .	\$
1-6" Round iron gate box. Complete Reg. Pattern	\$
2-8" mineralead joints and gaskets	\$
3-4" mineralead joints and gaskets.	\$
Oliver Loader Comp 4 hrs.	\$
Chicago #250 Comp. 2 hrs.	\$
Street cut 8' X 2 $\frac{1}{2}$ ' Warrenite W. S.	
Side walk cut 10' X 2 $\frac{1}{2}$ ' Dirt W. S.	
S-54 A. P. Smith Tapping machine use	\$