

Tel. 3-7597

164 Richmond St

May 6, 1968

#27686

John J. Silva, Jr.

W. S. Rural St., S. x Allen St.

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter - inside
cellar wall MEASURE OF 1" CURB STOP:

S X S LINE ALLEN ST.	118.2
E X W LINE RURAL ST.	7.5
S X N LINE HOUSE	5.5
E X E LINE HOUSE	26.0

THE MAIN IS 14 FT. E X W LINE

WORK DONE MAY 17, 1968

LAI D WITH DRAIN.

36 ft. of 1" cop. by owner, 14 ft. outside, 22 ft. ins.

Labor

1-1" corporation. Mueller

1-1" curb stop. Mueller

1- Buffalo stop box. 3 m. lets 1 ng botton . .

Carting

Mueller tapping machine use

2-1" meter couplings