

Tel. 3-3553

128 Ayer St.

#27687

May 6, 1968

Richard L. Lavimoniere

w.s. Lawrence St.

S. x Holyoke St.

Please install 1" copper service to supply
bungalow. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

S x S	line Holyoke Street	377.0
E x W	" Lawrence Street	7.0
N x S	" House	3.0
E x E	" "	24.0

Main is 18 ft. E x W line

Laid with drain

Work done October 3, 1968

37' of 1" copper by owner: 18' out. 19' ins.	
Labor.	\$ 16.16
1 1" Hayes Corporation	\$ 5.50
1 1" Mueller Curb Stop	\$
1 Buffalo stop box, complete	\$
Carting.	\$ 5.--
Tapping machine use - Drilling	\$ 15.--
1 8"x1" Dresser #91 Saddle	\$ 13.08
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.--
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50