

✓ Tel. 5-0334

64 Worcester St.

#27690

May 7, 1968

Everett Andrade

S. S. Hanover St.

W. x Morton Ave.

Please install 1" copper service to supply
ranch house. Main to be extended. Meter:
inside cellar wall. \$.50

Measures of 1" Curb Stop:

W x W line Morton Ave. 105.0

N x S " Hanover St. 7.0

132 ✓ W x E " House 2.0

N x N line House 32.0

Main is 1 $\frac{1}{4}$ ft. N x S line

Work done September 26, 1968

42' of 1" Copper by owner: 14' out.	28' ins.
Labor.	\$ 22.16
1 1" Corporation - Mueller	\$
1 1" Curb Stop - Mueller	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
Mueller Tapping Machine Use.	\$ 14.00
Loader use : 2 hrs..@.7.00 hr.	\$ 14.00
Compressor use: 1/2 hr. @ 6.00 hr.. . . .	\$ 3.00
2 1" meter couplings @ 2.25 ea.. . . .	\$ 4.50
1 St. cut: 6' x 2' Dirt - S. S. . . .	
1 Sidewalk cut: 8' x 2' Dirt - S. s.	