

4 ellen St.

May 16, 1968

#27692

Mary Gubala

S .S. Ellen St., W. x Cleveland St

Please install 1" copper service to supply duplex ranch. Lay with drain. Meter: inside cellar wall.

Curb Stop Measures: 1" Mueller

W x W line Cleveland Street	83.3
-----------------------------	------

N x S " Ellen Street	7.0
----------------------	-----

W x E " House	12.4
---------------	------

N x N " House	22.2
---------------	------

Main is 18 ft. N x S line

Laid with Drain

Work done July 10, 1968

35' of 1" Copper: 18' out. 17' inside	-----
All copper tubing supplied by Owner:	
1 1" Curb Stop - Mueller	\$ 9.00 ✓
1 1" Corporation - Mueller	\$ 5.50 ✓
1 Buffalo Stop Box, Complete	\$10.00 ✓
Carting	\$ 5.00 ✓
B-100 Tapping Machine use	\$12.00 ✓
Loader use: 2 hours @ 7.00 hr.	\$14.00 ✓
Labor:	\$16.28 ✓
2 1" meter couplings @ 2.25 ea.	\$ 4.50 ✓
	\$76.28

Trench dug by Street Dept.