

Tel. 5-2623

PO Box D-715
New Bedford

#27695

May 13, 1968

Aime' Fouquette

W. S. Agnes St. (E)

E. x Phillips Rd. Lot 24

Please install 1" copper service to supply
1½ story cottage. Lay with drain. Meter:
inside cellar wall.

MEASURE OF 1" CURB STOP:

N X N LINE AGNES ST. (S)	167.9
E X W LINE AGNES ST. (E)	5.0
S X N LINE HOUSE	3.0
E X E LINE HOUSE	27.9

THE MAIN IS 14 FT. E X W LINE
WORK DONE MAY 23, 1968
LAID WITH DRAIN.

38.9 ft. of 1" c op. by owner, 14 ft. outside, 24.9' ins.	
Labor	\$
1-1" corporation, Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" metercouplings	\$
Oliver Loader 1 hr.	\$