

Tel. 5-2623

PO Box D-715

New Bedford

#27697

May 13, 1968

Aime' Fouquette

W. S. Staron St.

S. x Phillips Rd. Lot 4

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

S X S LINE PHILLIPS RD. 225.9

E X W LINE STARON ST. 6.0

N Line of House

E X E LINE HOUSE 34.0

THE MAIN IS 36 FT. E X W LINE

WORK DONE JUNE 5, 1968

U. DIGGING AND BACKFILLING DONE BY OWNER.

67 ft. of 1" cop. by owner, 36 ft. outside, 31 ft. ins.

Labor \$

1-1" corporation . Mueller \$

1-1" curb stop. Mueller \$

1-Buffalo stop box. Complete long bottom . . . \$

Carting \$

1-8" X 1" Dresser Service Saddle \$

D-4 Drilling machine use \$

2-1" meter couplings \$