

Tel. 4-6280

187 Collette St.

#27699

May 21, 1968

Roger Gissinger
W. S. Church St., S. x Brockton St

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter - inside
cellar wall.

MEASURE OF 1" CURBSTOP:

S X S LINE BROCKTON ST.	633.5
E X W LINE CHURCH ST.	5.5
S X N LINE HOUSE	2.8
E X E LINE HOUSE	30.2

THE MAIN IS 24 ft. E X W LINE
WORK DONE AUG. 15, 1968
LAID WITH DRAIN.

127A
✓

52 ft. of 1" cop. by owner, 24 ft. outside, 28 ft. ins.

Labor \$

1-1" corporation. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Logger 2 hrs. \$