

Tel. 5-2754

366 Conduit St.

#27703

May 23, 1968

Joseph Silva

E. S. Belleville Ave.

N. x Humphrey St.

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

N X N LINE HUMPHREY ST.

82.4

W X E LINE BELLEVILLE AVE.

6.0

THIS IS A LINE SERVICE

THE MAIN IS 44 FT. W X E LINE

WORK DONE JUNE 4, 1968

All digging done by D. H. White Construction Co..

44 ft. of 1" cop.	by owner.	• • • • •	•
Labor	• • • • •	• • • • •	•
1-1" corporation.	Mueller	• • • • •	•
1-1" curb stop.	Mueller	• • • • •	•
1- Buffalo stop box.	Complete long bottom.		•
Carting	• • • • •	• • • • •	•
Mueller tapping machine use	• • • • •	• • • • •	•