

483 Cedar Grove

June 4, 1968

#27711

143

Nancy A. Marmaras

W. S. Seabury St.

S. x Brooklawn Ave.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall. ~~Lay~~
~~with drain.~~

Measures of 1" Curb Stop:

S x S line Brooklawn Ave. 298.3

E x W " Seabury St. 8.4

N x S " Bldg. 17.0

E x E " Bldg. 36.0

Main is 18' E x W line

Work done September 30, 1968

50' of 1" copper by owner: 18' out. 32' inside	
Labor.	\$ 33.28
1 1" Mueller Corporation	\$
1 1" Mueller Curb Stop	\$
1 Buffalo Stop Box, Complete	\$
Carting.	\$ 5.00
D-4 Drilling Machine use	\$ 15.--
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.--
Compressor use: 1 hr.	\$ 6.--
2-1" meter couplings @ 2.25 ea.	\$ 4.50
1 st. cut: 8' x 2½' Bit. Gravel.	\$
1 sidewalk cut: 10' x 2½' - Dirt	
1 6"x1" Dresser #91 Saddle.	\$ 9.30