

1295 Cove Rd.

June 5, 1968

#27712

Kentucky Fried Chicken to Taunton,
Inc.

N. E. cor. #1295 Cove Rd. &
Bonney St.

Please install 1" copper service to supply
Restaurant.

MEASURE OF 1" CURB STOP:

E X E LINE BONNEY ST.	36.9	OVER
S X N LINE COVE RD.	8.8	
E X E LINE BLDG.	10.7	
S X S LINE BLDG.	34.0	

THE MAIN IS 18 FT. S X N LINE
WORK DONE JULY 30, 1968

46 ft. of 1" cop. by owner, 18 ft. outside, 28 ft. ins.

Labor \$

1-1" corporation. Mueller \$

1-1" curb stop. Mueller. \$

1- Buffalo stop box. Complete long bottom . . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

Ingersoll Rand Comp. 1 hr. \$

Massey Ferguson Loader 3 hrs. \$

Street cut 8' X 2' Warrenite N.S.

Side walk out 6' X 2' Dirt N.S.

Corrected Measures
1295 Cove Rd.

Oct. 15, 1985
Ser. # 27712-1"

E x E line Bonney St.	87.0 ft.
S x N line Cove Rd.	8.8 ft.
E x E line Bldg.	10.7 ft.
S x S line Bldg.	34.0 ft.

J. Rodrigues Olejarz

