

Tel. 5-2103

311 Lowell St.

#27715

June 13, 1968

Harold Bates

NW cor. Lowell & Holyoke Sts.

Please install 1" copper service to supply bungalow. Meter: inside cellar wall. Lay with drain. Set meter when turned on.

MEASURE OF 1" CURB STOP:

W X W LINE LOWELL ST.	33.5
S X N LINE HOLYOKE ST.	6.0
W X E LINE HOUSE	10.1
S X S LINE HOUSE	23.1

THE MAIN IS 26 ft. S X N LINE
WORK DONE JULY 26, 1968
PARTLY LAID WITH DRAIN.

47 ft. of 1" cop. by owner, 26 ft. outside, 21 ft. inside	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long	\$
Carting	\$
Mueller tapping machine use	\$
2-1" meter couplings	\$
Ingersoll Rand Comp. 1 hr.	\$
Massey Ferguson Loader 2 hrs.	\$
Street cut 7' X 2' Warrenite S. S. Holyoke St.	