

Tel. 3-7597

164 Richmond St.

#27718

June 19, 1968

John J. Silva, Jr.

N. S. Coggeshall St.

W. x Highland St. (Lot 266)

Please install 1" copper service to supply
Cape Cottage. Lay with drain. Meter: inside
cellar wall.

MEASURE OF 1" CURB STOP:

W X W LINE HIGHLAND ST.	125.3
S X N LINE COGGESHALL ST.	8.1
E X W LINE HOUSE	2.7
S X S LINE HOUSE	27.5

THE MAIN IS 32 FT. S X N LINE

WORK DONE JUNE 27, 1968

PARTLY LAID WITH DRAIN.

55 ft. of 1" cop. by owner, 52 ft. outside, 23 ft. ins.	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" meter couplings	\$
Ingersoll Rand Comp. 1 hr.	\$
Massey Ferguson Loader 2 hrs.	\$
Street cut 7' X 2' Warrenite S. S.	