

Tel. 4-6526

65 Cottage St.

#27719

June 24, 1968

John A. Markey

W. S. #65 Cottage St.,

N. x Bedford St.

Please install 1" copper service to supply cottage. Ser. to replace 3/4" Ser. #1460 to be discontinued. Meter: inside cellar wall.

MEASURE OF 1" CURB STOP:

N X N LINE BEDFORD ST.	108.0
E X W LINE COTTAGE ST.	8.0
S X N LINE HOUSE	16.4
E X E LINE HOUSE	21.0

THE MAIN IS 15 FT. E X W LINE
WORK DONE JUNE 25, 1968

33 ft. of 1" cop. by owner, 15 ft. outside, 18 ft. inside

Labor \$

1-1" corporation. Mueller \$

1-1" curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom . \$

Carting \$

Mueller tapping machine use \$

2-1" meter couplings \$

#250 Comp. 2 hrs. \$

Street cut 4' X 2'. Warrenite W. S.

Side walk cut 8' X 2' Cement W. S.