

Tel: 5-1693

57 Jarry Street

July 9, 1968

#27725

Elphege J. Gamache

S.E.Cor. Stratford & Morris Sts.

Please install 1" Copper service to
supply ranch home. Meter inside cellar wall.

MEASURE OF 1" CURB STOP:

E X E LINE MORRIS ST. 60.5

N X S LINE STRATFORD ST. 3.6

E X W LINE HOUSE 3.0

N X N LINE HOUSE 21.6

THE MAIN IS 14 FT. N X S LINE

WORK DONE JULY 15, 1968

TRENCH DUG AND BACKFILLED BY OWNER.

36 ft. of 1" cop. by owner, 14 ft. outside, 22 ft. ins.	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" meter couplings.	\$