

Tel. 6-4271

40 Roosevelt St.

#27727

July 10, 1968

Raymond J. Richard

W.s. Wildwood Rd. S.xPhillips rd.

Please install 1" copper service to supply cape cottage. Lay with drain. Meter inside cellar wall.

MEASURE OF 1" CURB STOP:

S X S LINE PHILLIPS RD. 161.3

E X W LINE WILDWOOD RD. 6.0

S X N LINE HOUSE 17.1

E X E LINE HOUSE 32.7

THE MAIN IS 19 FT. E X W LINE

WORK DONE AUG. 8, 1968 PARTLY LAID WITH DRAIN.

133

47 ft. of 1" cop. by owner, 19 ft. outside, 28 ft. inside	
Labor	\$
1-1" corporation. Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
2-1" meter couplings	\$
#125 Comp. $\frac{1}{2}$ hr.	\$
Massey Ferguson Loader . . . 3 hrs.	1.00
Street cut 14' X 2' Warrenite W. S.	