

Tel. 5-2623

#27729

July 16, 1968

Camelot Homes, Inc.

W. S. Agnes St. (E)

S. x Phillips Rd. Lot 23

PO Box D-715

New Bedford, Mass.

Please install 1" copper service to supply
ranch home. Meter inside cellar wall. Order
meter set when turned on. L

MEASURE OF 1" CURB STOP:

1	S X S LINE PHILLIPS RD.	369.9
3	E X W LINE AGNES ST. (E)	7.0
2	N X S LINE HOUSE	19.9
4	E X E LINE HOUSE	30.0

137 THE MAIN IS 14 FT. E X W LINE
WORK DONE AUG. 1, 1968

Contractor dug ~~and backfilled~~ all trenches.

41 ft. of 1" cop. by owner, 14 ft. outside, 27 ft. inside	
Labor	\$
1-1" corporation Mueller	\$
1-1" curb stop. Mueller	\$
1- Buffalo stop box. Complete long bottom . .	\$
Carting	\$
1-8" X 1" Dresser Service Saddle	\$
D-4 Drilling machine use	\$
Oliver Loader 2 hrs.	\$
2-1" meter couplings	\$