

Tel. 5-2623

PO Box D-715
New Bedford

#27730

July 16, 1968
Camelot Homes, Inc.
E. S. Agnes St. (E)
S. x Phillips Rd.

Lot 18

Please install 1" copper service to supply
ranch. Meter inside cellar wall. Order meter
set when turned on

MEASURE OF 1" CURB STOP:

1.	S X S LINE PHILLIPS RD.	325.8
3.	W X E LINE AGNES ST. (E)	7.0
2.	S X N LINE HOUSE	9.4
4.	W X W LINE HOUSE	35.0

132

THE MAIN IS 40 FT. W X E LINE
WORK DONE AUG. 1, 1968

Contractor dug trenches. They will maintain all outs.

70 ft. of 1" cop. by owner, 40 ft. outside, 30 ft. ins.

Labor \$

1-1" corporation. Mueller \$

1-1" Curb stop. Mueller \$

1- Buffalo stop box. Complete long bottom . \$

Carting \$

1-8" X 1" Dresser Service Saddle \$

D-4 Drilling machine use \$

Oliver Loader 3 hrs. \$

2-1" meter couplings \$

Street cut 3" X 2" dirt in. See page 14 (H)